BRUHATH BENGALURU MAHNAGARA PALIKE

FORMATE 01

Extension of the Tender period proposal for the contract work did not completed with is Due Date

SL No	DESCRIPTION	DETAILS
1	Name of Work	Improvements to drains & asphalting to Abbigere area & Shettyhalli area in Ward no.12 Shettyhall Sub Division (2 works) Package No:DZ/2017-18(01)
2	Estimated Cost and Technical Sanction No and Date	250.00 Lakhs CE/DD/AS/437 & 440/17-18 Date:30/12/2017
3	Amount of Tender	
4	Job Code No.	012-18-000015 & 012-18-000016
5	Name & Address of the Contractor	M.S Venkatesh #No.163, 5th Main road, 2nd Cross Prakashnagar Banglore-21
6	Agreement No & Date	No/EE/DD/AGR/301/2018-19 Date:2/2/2019
7	No & date under which the work order has been issued	EE/DD/WO/301/2018-19 Date:2/2/2019
8	Time limit Originally fixed for Completion of time	90 Days
9	Date of Application of Contractor requesting for Extension	30/09/2019
10	Date of receipt of application in Sub Division	30/09/2019
11	Whether time Extended	Yes
12	Due date of Starting the work	02/02/2019
13	Due date of Completion of Work	2-5-2019 (90 Days)
14	Actual Date of Completion of Work	5-02-2020 (274 Days)
15	Progress achieved during first extension	The work completed During 1st Extension of time itself
16	Time Extension period applied for	274 Days From 2-5-2019 to 5-2-2020

Scanned with CamScanner

	DESCRIPTION	DETAILS
	No of Days	274 Days
18	Time extension recommended	From 2-5-2019 to 5-2-2020
19	Whether original application of contractor enclosed	Yes
20	The Balance work to be executed	Nill
21	Approximate time required for completion on the work	The work completed
22	Work Charge establishment expenditure incurred after expiry of the due date of completion	
23	Whether notice as per clause (2) of aggrement if so No	
24	Whether reply received action taken on the Contractor	
25	Rate of Fine recommended by Asst.Executive Engineer	Since the work is not delayed by the Agency work delayed due to road cutting work done by BWSSB Department for Laying water supply line & sanitary line
26	Remarks of Executive Engineer	Extension of time may please be granted with penalty

Asst. Engineer
Ward ...19 Shettyhalli

Assistant Executive Engineer

Executive Engineer
Dasarahalli Division

EOT approved with Penalty as per the report of Executive Engineer however a Rs of 20,000/- nominal Penalty may be imposed

07/7/2020